

19 JAN 1983

REAL ESTATE AND CONSTRUCTION DIVISION WEEKLY REPORT FOR
PERIOD ENDING 19 JANUARY 1983

1. Progress Report Tasks Assigned by the DCI/DDCI:

None

2. Items or Events of Major Interest that have Occurred During the Preceding Week:

STAT

[redacted] Foundation Problem - GSA has reached an agreement with the contractor for resolution of the foundation problem. The contractor will be allowed to place pile caps in about 25% of the area where no new piles are required. This work can commence immediately. The A&E is designing a solution requiring approximately 50 new piles. This design will be completed by 21 January 1983 after which the contractor will require approximately one week for completion of installation. (U)

STAT

3. Significant Events Anticipated During the Coming Week:

None

STAT

[redacted]